




Completion Report

1	Name of Wok	Maintanance of dasarahalli Zonal office in Bagalagunte ward No 14,		
2	Sanctioned Estimate No.& Date	EE/DD/TS/45/21-22, Dt.13.01.2022		
3	Head of Account which is Chargeable	P-0595		
4	Enstrument Order No. & Date	EE/DD/WO/86 /22-23, Dt.08.07.2022		
5	Name of Contractor	Ameen Reddy		
6a	Time Stipulated for Completion of work	90 days.		
b	Delay in execulation of work	-		
7	Measurement recorded in MB	1654		
	Page No	165366 to 165368 .		
8	check Measurment of the Asst	-		
	Exe. Eng./ Exe.Eng. On	-		
9	Name of the Office / Official	Asst.Executive Enginner		
	incharge of the work	T.Dasarahalli Sub Division		
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	B R Ranganath		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	20.00	19,88,109 = 99	-	11,890 = 01

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.